COMPLETION REPORT

1	Name of the Work	Construction of Strishakthi Bhavan at Abbigere in ward no.12 Shettyhalli, Shettyhalli Sub Division
2	Sanctioned Estimate No. and date	CE/DZ/TS/579/2019-20 Date: 16.03.2020
3	Head of Account which is chargeable	P1771 Job Code 012-20-000008
4	Instrument Order No. and date	EE/DD/WO/579/2019-20 Dated: 16.03.2020
5	Name of Contractor	Sri Shankarappa
6	Work started	16.03.2020
7	Work Completion	13.12.2022
8	Time Stipulated for Completion of Work	270 days
9	Delay in Execution of Work	
10	Measurement recorded in	MB No. 4913/21-22 Page No. 491209-215
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	S.N. Krishnamurthy, AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs.100.00 Lakhs	Rs 9472574.68 9449441=00	-	550559=00

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in Immediate

Assistant Engineer
Ward no.12

Asst. Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division